



EUROPEAN  
COMMISSION

Community research

# LUCOEX

(Contract Number:269905)

## DELIVERABLE (D1.8)

Author: Christer Svemar

Date of issue of this report: 12/06/12

Start date of project : 01/01/11

Duration : 48 Months

Project co-funded by the European Commission under the Seventh Euratom Framework Programme for Nuclear Research & Training Activities (2007-2011)		
Dissemination Level		
PU	Public	PU
RE	Restricted to a group specified by the partners of the [acronym] project	
CO	Confidential, only for partners of the [acronym] project	

[LUCOEX]



DocumentID 1346852	Version 1.0	Status Approved	Reg nr	Page 2 (84)
Author Christer Svemar			Date 2012-06-11	
Reviewed by Steering Committee			Reviewed date 2012-06-11	
Approved by Erik Thurner			Approved date 2012-06-12	



## Minutes of Project Progress Meeting – PPM 02

**Time:** 14 March, 2012  
**Location:** Olkiluoto, Finland  
**Participants:** Erik Thurner, SKB  
Fredrik Johansson, SKB (Chair of meeting)  
Magnus Kronberg, SKB  
Christer Svemar, SKB (Secretary of meeting)  
Jacques Morel, Andra  
Frédéric Bumbieler, Andra  
Tim Vietor, Nagra  
Hanspeter Weber, Nagra  
Sven Köhler, Nagra  
Timo Äikäs, Posiva  
Jukka-Pekka Salo, Posiva  
Keijo Haapala, Posiva  
Christophe Davies, European Commission

**Distribution:** Participants, LUCOEX Steering Committee, European Commission  
(Deliverable D1.8)

### 1 Welcome and introduction

Timo Äikäs welcomed the participants to Olkiluoto. He informed of the latest Olkiluoto news (presentation enclosed as Appendix 1), among other things:

- The third reactor OL3 is scheduled to start production in late 2013, while the initial plan had 2009 as starting year.
- The OL4 project started late December 2011.
- Posiva will submit its construction licence application late this year to Government.
- Yesterday (March 14<sup>th</sup>) the Minister of Labour and Economy urged Posiva's owners to create a working group together with Fennovoima with the objective to analyse the possibility to host

[LUCOEX]

2

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

also Fennovoima's estimated volumes of spent nuclear fuel in the planned repository at Olkiluoto. The working group is expected to present its findings by the end of 2012.

## **2 Chair of PPM 02**

Fredrik Johansson chaired the meeting.

Christer Svemar provides minutes of the meeting.

## **3 Agenda**

The draft agenda was accepted as distributed prior to the meeting - Appendix 2.

## **4 European Commission presentation**

Christophe Davies presented general information from the European Union on Euratom FP 7 and the future FP8 (2014-2020). The latter programme is launched under the name "HORIZON 2020".

The presentation is enclosed as Appendices 3a and 3b.

Christophe Davies specially mentioned:

- Three projects have been funded from the last call on "Management of radioactive waste – geological disposal": BELBAR on bentonite erosion, FIRST-NUCLIDES on instant release from high burn-up spent fuel, and SITEX on networking among regulatory bodies. In addition a cross-cutting activity - NEWLANCER – was supported with the objective to enhance the number of different NMS taking part in future Euratom FPs.
- In total 20 projects and activities have up till now (5 calls) been funded in FP7 "Geological disposal" and "Cross-cutting projects". The EC contribution amounts to approximately MEUR 44.3.
- A last call with deadline March 27 2012 is expecting two proposals: Plugs and Seals (one Collaborative project) and Secretariat of IGD-TP (one Coordination and Support Action). The budget of this call is MEUR 9 ± 10%.
- For the FP8 the Euratom budget is presently set to MEUR1788 (of which MEUR 355 is for fission, MEUR 710 for fusion and MEUR 724 for JRC – Joint Research Centre.)
- Number of supported projects is expected to decrease – from 40 to 30 – by shifting strategy from supporting specified projects to also support programmes or funding management of programmes. Joint programming is in this context judged to become prioritized.
- First call of FP8 will be launched early January 2014.
- Discussion is on-going on how to proceed in extending possibilities of supporting whole programmes in addition to supporting projects.

Christophe Davies also pointed out that two major events will take place in Luxemburg:

- International symposium and workshop on "Gas migration and generation" (FORGE project) on 5 to 7 February 2013.
- International conference and workshop on "Monitoring in geological disposal and radioactive waste" (MODERN project) on 19 to 21 March 2013.

## 5 Progress and plans - WP 1 and WP 6 (Coordinator)

Fredrik Johansson presented the status of WP 1 and WP6. The presentation is enclosed as Appendix 4. He especially mentioned:

- Time schedule
  - Nagra: A draft WP 2 Project plan has been distributed for comments. It is intended to be adjusted according to comments and to be finished before March 31.
  - Nagra: The Tunnelling Report is delayed, and construction work starts first next week. The work is judged to be completed with no further delay and end in July.
  - Andra: The tunnel excavation work is a few months late. It will be carried through in September-October instead of earlier intended February-March.
- Periodic report
  - Fredrik Johansson distributes instructions for the up-coming 18- month periodic reporting (due in June).
- Staff secondment
  - Andra and Nagra will issue their announcements soon.
- Website and Projectplace
  - Both have been established and are in operation.
- Scholarships
  - A wide distribution has been made but with discouraging result; no applicants have announced interest for the first event, the Olkiluoto workshop (tomorrow). All participants were asked to investigate ways of improving the response to the coming events.
- Risk list
  - Up-dates have been received from SKB and Andra. Posiva and Nagra will provide their inputs soon.
- Added Value
  - Five organizations – ONDRAF/NIRAS (Belgium), BfS (Germany), Javys (Slovakia), SERAW (Bulgaria) and Ministry of Economy (Poland) – have announced interest and an Activity Plan for dissemination activities with these organizations will be made. It will focus on a pre-judgment of added value to the organisations’ respective RD&D programme, dissemination activities, and evaluation of the outcome.
  - Christer Svemar raised the question on confidentiality. He proposed Terms of Reference in compliance with the Grant Agreement and the Consortium Agreement. He will distribute a draft for participants’ review.

## 6 Progress and plans - WP 2 (Nagra)

Hanspeter Weber presented the status of WP 2. The presentation is enclosed as Appendix 5. He specially mentioned:

- The activities are carried through in accordance to the time plan with one exception. The excavation of the tunnel is delayed 9 months and starts first next week.
- Construction and installation are part of LUCOEX. Instrumentation is not and will consequently not be reported in EC Deliverables.
- Design lifetime is 20 years. Consequent redundancy of instrumentation will be considered.
- Aitemin designs and manufactures the heaters
- 50 m long tunnel excavation will soon start.
- The tunnel will host 3 “heaters” with dimensions simulating full-scale canisters, see drawing in Appendix 4. Each heater will get a thermal load of 1500 W from start.



- The buffer components will consist of bentonite blocks and bentonite pellets. The aim is to achieve a dry density of 1.4 Mg/m<sup>3</sup> in the saturated buffer.
- Fibre optics instruments will be used for measurement of temperature and extension.
- The emplacement activities will take a few months.

## 7 Progress and plans - WP 3 (Andra)

Frédéric Bumbieler presented objectives, activities and considerations of WP 3. The presentation is enclosed as Appendix 6. He specially mentioned:

- The activities are carried through in accordance to the time plan for each activity, but critical activities have been delayed and the emplacement of the cell will be completed in November-December this year compared to May-June in the original plan.
- Aitemin designs and manufactures the heaters.
- They will be in operation during several years in the test.
- Strain gauges will be used for measurement of strain in the liner. Temperature, total pressure on the liner and clearance reduction between the liner and the cell wall will also be measured.

## 8 Progress and plans - WP 4 (SKB)

Magnus Kronberg presented the status of WP 4. The presentation is enclosed as Appendix 7. He especially mentioned:

- Preparations are carried through with an overall delay of a couple of months. Installation will be delayed with 5-6 months, and made early next year.
- Studies have recommended Ti instead of Fe as material for the Supercontainer shell, plugs and other supporting structures, but Fe will still be used in the MPT demonstration set-up as originally intended.
- The “Supercontainer” weighs 46 tonnes. It will be handled by the existing, specially constructed “Multipurpose vehicle” at Äspö, which has a payload capacity of 100 tonnes.
- The reference design – DAWE (Drainage Artificial Watering and air Evacuation) will be used in the MPT.
- A 400-day long test period will be carried out after installation.
- The natural rate of water inflow into the demonstration tunnel is approximately equivalent to the bentonite’s sorption capacity.
- Wireless system for transmitting signals from instruments will be used in parallel with conventional wire bound transmission.
- The mould for compacting buffer blocks will be delivered in April as planned.
- One scholarship student is planned for autumn 2012, the task being to test-drive the deposition machine to try to identify problems generally avoided by the experienced operator.

## 9 Progress and plans - WP 5 (Posiva)

Keijo Haapala presented the status of WP 5. The presentation is enclosed as Appendix 8. He especially mentioned:

- Activities are carried through according to the time plan, except LOT 1 which has a time delay of 3 months now. This time delay will, however, not affect LUCOEX’s overall time plan.
- A comprehensive study of methods for supplying buffer blocks to the installation position and for installation of them in the deposition hole has resulted in the selection of a two vehicle method instead of the earlier applied one vehicle method.

[LUCOEX]

5

## **10 Mid-term Workshop**

Fredrik Johansson informed of the planning status. A discussion and possible decision on the agenda was forwarded to the Steering Committee Meeting scheduled for tomorrow afternoon.

## **11 Next Project Progress Meeting - PPM 03**

The next meeting will be held at Bure during the second part of Sept 2013. Andra will decide upon exact date after consultation with the other participants.

## **12 Decision making forwarded to Steering Committee Meeting**


The following issues were forwarded to SC-03 for formal decisions:

- Confidentiality with respect to scholarships and organizations to be engaged in dissemination activities.
- Current delays and judgment of how they may affect the completion of planned activities within eh LUCOEX's 48 months.
- Guidance for compilation of 18 month periodic report.
- Staff secondment announcements.
- Meeting schedule for PPM 03.
- Scholarship announcements.
- Risk lists.
- Mid-term Workshop agenda.

## **13 Onkalo visit.**

Johanna Hansen and Paula Kosunen presented status and investigations of the Onkalo URCF (Underground Rock Characterisation Facility), see PowerPoint series in Appendix 9,

Visits were made to the drill core storage facility and the Onkalo underground parts.





## Plan for Disposal Facility for 2020



POSIVA

14.3.2012

Min 10 min

4

[LUCOEX]


8

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Disposal facility above and under ground



POSIVA

14.3.2012

Public Title

5

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12





## **LUCOEX Project Progress Meeting 02**

**13.1**

**13.2**

**13.3 Time:** Wednesday March 14, 2012


**13.4 Place:** Posiva, Olkiluoto

### **Draft Programme**

#### **09.00 – 15.00 PPM 02 including lunch and coffee breaks**

9.00–9.15	Welcome – introduction, with Coffee	Timo Äikäs
9.15- 9.45	EU news	Christophe Davies
9.45-10.30	Progress and plans WP1 and WP6 and project formalities	Fredrik Johansson
10.30–10.50	Coffee	
10.50-11.20	Progress and plans WP2	Hans-Peter Weber
11.20-11.50	Progress and plans WP3	Frédéric Bumbieler
12.00-13.00	Lunch	
13.00-13.30	Progress and plans WP4	Magnus Kronberg
13.30-14.00	Progress and plans WP5	Keijo Haapala
14.00-14.30	Summary and miscellaneous	
14.30–15.00	Safety instructions for ONKALO visit	
15.00-17.30	Onkalo visit	

- Group 1: ONKALO visit, Topias Siren, Kimmo Kemppainen
- Group 2: Onkalo research building: Paula, Johanna Hansen: ONKALO projects, experiences and results + Coffee/Tea.






EUROPEAN COMMISSION  
Community research

## Euratom research on radioactive waste management & Disposal

DG RTD (Research and Innovation)  
Unit K4 – Nuclear Fission  
Christophe Davies



BELBaR kick-off meeting, 07 March 2012



EUROPEAN COMMISSION  
Community research

### OVERVIEW

- ☐ Euratom FP7 status in geological disposal
- ☐ Euratom programme (2014-2018): Horizon 2020




## Funded projects in call FP7 - 2011

### Management of radioactive waste – Geological Disposal

Project acronym and title	Key activities	Coordinator / no. partners	Start date & duration	Total cost / EU funding
<b>BELBAR</b> – Bentonite Erosion: Effects on the long-term performance of the engineered barrier and radionuclide Transport	To increase the knowledge of processes that controls clay colloid stability, generation and ability to transport radio-nuclides.	<b>SKB (SE)</b> 14 partners (6 countries + Russia)	March 2012 48 months	€5.6M / €2.6M R&D
<b>FIRST-NUCLIDES</b> – Fast / Instant Release of Safety Relevant Radionuclides from Spent Nuclear Fuel	To improve understanding of fast instant released radionuclides from disposed high burn-up UO <sub>2</sub> spent fuel	<b>KIT (DE)</b> 10 partners (7 countries)	Jan. 2012 36 months	€4.7M / €2.5M R&D
<b>SITEX</b> – Sustainable network of Independent Technical Expertise for radioactive waste disposal (Support for regulatory functions)	Network regulatory bodies & TSOs for common understanding of the key safety elements to be presented in the safety case in discussion with waste management organisations	<b>IRSN (FR)</b> 15 partners (9 countries + Canada)	Jan. 2012 24 months	€1.34M / €0.95M Coordination

### Support actions – Cross-cutting

<b>NEWLANCER</b> – New MS Linking for an Advanced Cohesion in Euratom Research	To enhance NMS involvement in future Euratom FP and strengthen full NMS R&D potential and cohesion.	<b>INR (RO)</b> 15 partners (12 countries)	Nov. 2011 24 months	€0.94M / €0.9M Coordination
--	---	--	------------------------	--------------------------------




[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12





### International Symposium and workshop on

Gas generation and migration:  
"Implications for the performance of geological repositories for radioactive waste disposal"

5 to 7 February 2013 - Luxembourg

EUROPEAN COMMISSION

website: [www.FORGEproject.org/Luxembourg2013](http://www.FORGEproject.org/Luxembourg2013)

FORGE

ASIN

NEA

**MODERN**  
Monitoring Development for Safe Repository Operation and Regulator Needs


### International conference & workshop

Monitoring in Geological disposal of radioactive waste

Luxembourg, 19-21 March 2013

<http://www.modern-fp7.eu/Monitoring-GDRW-2013/>

EURATOM



Call 2012 / LAST BUT ONE in FP7  
Deadline 27 March 2012

▪ Two Topics:

Plugs and seals - full-scale demonstration & long-term performance Maximum one Collaborative Project.

Secretariat of IGD-TP

Maximum one Coordination and Support Action

Budget EUR 9 million +/-10% of total (ca.€53 million)

[http://ec.europa.eu/research/participants/portal/page/fp7\\_calls](http://ec.europa.eu/research/participants/portal/page/fp7_calls)





Commission proposal for a 80 billion euro  
research and innovation funding programme  
(2014-2020)

A core part of Europe 2020, Innovation Union &  
European Research Area:

- **Responding to the economic crisis** to invest in future jobs and growth
- **Addressing people's concerns** about their livelihoods, safety and environment
- **Strengthening the EU's global position** in research, innovation and technology



# Priorities



## 1. Excellent science (EUR 24418 million)

European Research Council, Future and Emerging Technologies, Marie Curie actions & Res. Infrastructures

## 2. Industrial leadership (EUR 17938 million)

Industrial technologies (ICT, nanotechnologies, materials, biotechnology, manufacturing, space), risk finance for R&I & SMEs

## 3. Societal challenges (EUR 31748 million)

Health, demographic change and wellbeing; Food security, agriculture, marine res. & bioeconomy; **Energy (non-Euratom) EUR 5782 million**; Transport; Climate, resources & raw materials and Society

+ **European Institute Technology (EIT)** (EUR 2.8 billion)

+ **Joint Research Centre (JRC)** (EUR 1962 million)

+ **Euratom (€1788 million)**, ITER (other proposal €2573 million)

## Euratom 2014-2018



**Budget: TOTAL: € 1788 million, including Fission €355 million; Fusion € 710 million; JRC € 724 million.**

### General objective:

- Improve nuclear safety, security & radiation protection
- Contribute to the long-term decarbonisation of the energy system, in a safe, efficient and secure way

### Specific objectives for indirect actions (fission):

- support **safe operation** of nuclear systems;
- contribute to development of solutions for the **management of ultimate waste**;
- support development and sustainability of **nuclear competences**;
- foster **radiation protection**;
- promote **innovation and industrial competitiveness**
- ensure availability and use of **research infrastructures**



## Forms of Community support



- Specific instrument envisaged by the Rules for Participation

**Programme co-fund action** - for supplementing calls or programmes funded by entities other than EU bodies managing research and innovation programmes

See for example EMRP ([emrponline.eu](http://emrponline.eu))

- Support for indirect actions  
instruments provided for by the New Financial Regulation
- ... Also complementary use of Structural Funds  
(relation with national Operational Programmes)



## Work Programmes



- The essential element for implementing the actions
- Detailed objectives, associated funding
- Multi-annual approach & strategic orientations for the following years of implementation
- Links with the platforms' SRAs?
- Input from the symposium "Benefits and limitations of nuclear fission research for a low carbon economy fission research" to be organised in 2013

**WP 2014 expected in summer 2013**



## Next steps

- Ongoing:** Parliament and Council negotiations on the basis of the Commission proposals
- Ongoing:** Parliament and Council negotiations on EU budget 2014-2020 (including overall budget for Horizon 2020)
- Mid 2012:** Final calls under 7th Framework Programme for research to bridge gap towards Horizon 2020
- Mid 2013:** Adoption of legislative acts by Parliament and Council on Horizon 2020
- 1/1/2014:** **Horizon 2020 starts, launch of first calls**



## EURATOM WP 2013



***The EURATOM programme for 2013 is meant to support a Preparatory Phase of 2014-2018***

Expected Call publication : Summer 2012 ?

Target call deadline : Fourth quarter 2012

Evaluation of proposals : early 2013

Contracts signed and payments made in 2012



### ***Preparatory Phase (PP)***

WP2013 to provide catalytic and leveraging support for the PP

Possible setting up of legal entities of pan-European interest  
aiming at optimal coordination, cross-border operation and  
possible integration of national efforts

PP would include strategic, governance, management, financial,  
legal and technical work

Successful PP would lead to Public-Public and Public-Private  
Partnerships implementing joint research programmes being  
attractive at world level



## WP1 and WP6

Fredrik Johansson

### Summary of activities 2011

- Handling of deliveries and meetings (4 SCM).
- Documents and reports
  - Project plan,
  - Project risk list
  - Communication plan
  - Staff secondment plan
  - Scholarship plan,
  - Scholarship terms of reference
  - Expert group terms of reference.
- Internal and external website





## Expert group formed

- **Internal Experts**

- Chair: Jean Michel Bosgiraud (Andra)
- Thomas Fries (Nagra)
- Stig Pettersson (SKB)
- Jere Lahdenperä (Posiva)

- **External experts**

- Alan Hooper
- Wilhelm Bollingerfehr (DBE)
- Geert Volckaert (SCK-CEN)
- Lumir Nachmilner

- Start-up meeting in March.



## European added value

- Poland, Ministry of Economy
- Bulgaria, State enterprise radioactive waste
- Slovakia, Javyz
- Belgium, Ondraf Niras
- German, Federal office for radiation protection



## Nextcoming deliveries

- |   |       |            |
|---|-------|------------|
| • Workplan  | Nagra | 01/06/2011 |
| • Report on construction of the emplacement tunnel  | Nagra | 01/03/2012 |
| • Report of the digging and emplacement of the cell | Andra | 01/06/2012 |
| • Report on manufacturing of distance blocks        | SKB   | 01/04/2012 |
| • Periodic report to be submitted to the Commission | SKB   | 01/06/2012 |



## Staff Secondment

Activity	Preliminary session	Duration	Detailed announcement expected
Supervision and distance blocks installation	September 2012	1-2 weeks	May 2013
<b>1.1 Andra</b>			
Activity	Preliminary session	Duration	Detailed announcement expected
Full scale excavation	February 2012	1-3 weeks	October 2011
Emplacement of baskets	July 2012	1-3 weeks	October 2011
<b>1.2 Nagra</b>			
Activity	Preliminary session	Duration	Detailed announcement expected
Tunnel excavation	Early 2012	1-2 weeks	October 2011
Buffer installation	Mid 2012	1-6 weeks	February 2012
<b>1.3 Posiva</b>			
Activity	Preliminary session	Duration	Detailed announcement expected
Block installation and gap filling testing in CIRCULO with concrete blocks	December 2012	1 month	October 2012
Equipment for quality control, testing in CIRCULO with concrete blocks	March 2013	1 month	February 2013
Block installation and gap filling testing in CIRCULO with concrete blocks	June 2013	1 month	April 2013
Equipment for quality control, testing in CIRCULO with concrete blocks	August 2013	1 month	June 2013



## Meeting schedule

From SCM02

- The meeting schedule for PPM and SCM is:
  - PPM02: March 2012 at Olkiluoto, Finland. Theme: Tunnel and disposal cell excavation.
  - PPM03: September 2012 at Bure, France. Theme: Instruments and instrumentation.
  - PPM04: June 2013 at Mont Terri, Switzerland. Theme: Bentonite block and pellets production and emplacement.
  - PPM05: April 2014 at Äspö, Sweden.
- Mid-term and Large Workshops are scheduled for:
  - Mid-term one-day WS: October 25-26, 2012 in Montpellier.
  - Large two-day WS: April 2014 at Äspö in conjunction with PPM and SCM.



## Web site

- Projectplace
  - All project documents
  - Possibilities to communicate
- [www.lucoex.eu](http://www.lucoex.eu)
  - General information
  - Application for scholarship
  - Deliveries (public)
  - News



## Scholarships

- How do we get applicants?



## Risk list 2011

ID	Risk Description of the risk and its potential consequence.	Risk analyse			Preventive action  Description of the preventive action which is planned to diminish the probability of the risk or mitigate its' consequence.	Responsible person (with in Luccex)	Deadline for preventive action.	Status (will be yellow if dead line in danger and red if dead line missed)	Risk identified/ updated  Date for entry of risk and latest update.
		P	C	R					
Nagra 1	Original time schedule for WP 2 too optimistic.	4	4	16	Walk through of time schedule. Identifying uncertainties.	WP2 and task leaders	2011-07-01		2011-05-01
Posiva 2	Changes in requirements or data basis in a late stage of work -> DeBys in activities	4	4	16	Careful monitoring and early reactions to any indications of changes.	WP5 leader			2011-05-01
Posiva 4	Technical challenges in developing technologies -> Needed solutions not identified or no ability to realize them.	4	4	16	Cooperation to solve challenging technological problems.	WP5 leader			2011-05-01



# FE: Full-Scale Emplacement Experiment at Mont Terri Status and Outlook

Hanspeter Weber et al.  
14<sup>th</sup> of March 2012



nagra.

## Content of this Presentation



- Organisation – involved Nagra staff
- Experimental aims
- Location, plans / (3D) Sketches
- Scoping calculations, modeling-
- Observation boreholes
- (Excavation 50 m long Test Tunnel) → see Pres. Sven Köhler
- Granular Bentonite - production and emplacement
- Pedestrial Bentonite Blocks - production
- Time plan

## Introduction Project FE / Lucoex



- FE = Full-scale Emplacement Experiment at Mont Terri
  - Principle Investigator: Herwig Müller (NAGRA)
  - Partners in Phase 17:
    - ANDRA
    - CHEVRON



- LUCOE X = Large Underground Concept Experiments
  - EC funded project (EURATOM, 7th Framework Programme)
  - Partners:
    - SKB
    - ANDRA
    - POSIVA
    - NAGRA




3

March 14, 2012

LUCOE X WP2 (Web)

nagra

## Nagra's Project Team



4

March 14, 2012

LUCOE X WP2 (Web)

nagra

[LUCOE X]

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12

## Experimental Aims



- **LUCOEX aim:**  
The demonstration of emplacement techniques under repository conditions.  
For NAGRA: Simulation of horizontal canister and buffer emplacement.




- **FE aim:**  
The investigation of repository induced, thermo-hydro-mechanical (THM) coupled effects on the host rock.
- The experiment will be
  - Full-scale
  - Heated up to 130°
  - Not artificially saturated
  - Long-term (approx. 20 years)

March 14, 2012 LUCOEX WP3 (Web)

nagra.

## Experiment Location at Mont Terri



March 14, 2012 LUCOEX WP3 (Web)

nagra.

[LUCOEX]

27

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12

## FE-Experiment, Scoping calculations



Example from TH-modeling with the multiphase flow simulator TOUGH2  
 - Temperature after 20 years (longitudinal section)




7 March 14, 2012 LUCOEX WP2 (Web)

nagra

## Niche Construction

- FE-A (start) niche
- height: approx. 5m, length: approx. 8m, width: approx. 10m
- finished in **June 2011**
- needed für instrumentation, tunneling and emplacement



[LUCOEX]

28


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## Experimental Design



9

March 14, 2012

LUCOEX WP3 (Web)




## Boreholes for Instrumentation – Phase 1



What do we want to measure?	Instrumentation			Bohrung	Länge [m]	Durchmesser [mm]	Kerndurchmesser [mm]	Azimuth [°]	Neigung (aufwärts gerichtet) [°]
	Phase 1	Phase 2	Phase 3						
	Rock		Buffer						
	Far-field	Near-field							
Temperature	X	X	X	BFE-A8	13.13	76	61	242.10	-5.00
Saturation	-	X	X	BFE-A9	13.10	76	61	242.10	-5.00
Pressures	X	X	-	BFE-A10	46.43	131	117	242.10	0.38
Deformation	X	X	-	BFE-A11	46.45	131	117	242.10	0.38

Instrumentation Phase 1: approx. no. of sensors
5 climate
8 packer systems
38 temperature
38 pore pressure
38 packer ("total") press.
2 horizontal inclinometers
40 temperature
80 deformation points



10

March 14, 2012

LUCOEX WP3 (Web)



[LUCOEX]

29

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12

## FE-Experiment, Instrumentation (Phase 1)



- Instrumentation of the host rock (far-field)
  - Hydraulic (multi) packer systems (pressures + Temp.) [in blue]
  - Horizontal inclinometers (deformation + Temp.) [in orange]
  - Explorational borehole extension [in green]
  - Distributed fiber optical sensing (Temp.)




11

March 14, 2012

LUCOEX WP3 (Web)

nagra

## FE-Experiment, Instrumentation (Phase 1)



12

March 14, 2012

LUCOEX WP3 (Web)

nagra

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Excavation: See Presentation Sven Köhler



13 March 14, 2012 LUCOEX WP2 (Web)

nagra


## Granular Bentonite Emplacement



ESDRED  
(EC co-funded)  
2006



- Emplacement experiment with granular bentonite and twin auger system



14 March 14, 2012 LUCOEX WP2 (Web)

nagra

[LUCOEX]

31

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



**Fine Granular  
Industrial Sodium Bentonite**

**MX 80**

<b>General Description</b>	Fine granular Sodium Bentonite with an average particle size ranging between 16 and 200 mesh.			
<b>Functional Use</b>	Multi-purpose product noted for rapid dispersion in water. Employed in a wide variety of industrial applications.			
<b>Purity</b>	Hydrous aluminum silicate comprised principally of the clay mineral Montmorillonite. Montmorillonite content 90% minimum. Contains small portions of feldspar, biotite, selenite, etc.			
<b>Chemical Composition</b>	Typical Analysis (moisture free)			
	SiO <sub>2</sub>	63.02%	MgO	2.67%
	Al <sub>2</sub> O <sub>3</sub>	21.08%	Na <sub>2</sub> O	2.57%
	Fe <sub>2</sub> O <sub>3</sub>	3.25%	CaO	0.65%
	FeO	0.35%	H <sub>2</sub> O	5.64%
	Trace	0.72%		
<b>Chemical Formula</b>	A tri-layer expanding mineral structure of approximately: (Al, Fe <sub>0.5</sub> , Mg <sub>0.5</sub> ) Si <sub>4</sub> O <sub>10</sub> (OH) <sub>2</sub> Na <sup>+</sup> Ca <sup>2+</sup> <sub>0.33</sub>			
<b>Moisture Content</b>	Maximum 12% as shipped.			
<b>Dry Particle Size</b>	Maximum 10% retained on 18 mesh (850 microns ) Maximum 15% passing 200 mesh (75 microns )			
<b>pH</b>	5% solids dispersion 8.5 to 10.5			
<b>Viscosity</b>	1 part bentonite to 15 parts deionized water (6.25% solids) dispersed on high-speed mixer. Fann viscometer , 8cps. minimum			
<b>Packaging</b>	Multi – wall paper bags, (25 kg), big-bags or bulk.			

15

March 14, 2012

LUCOEX WP3 (Web)


nagra.

**Grain sizes granulates-bimodale distribution**



**Martin Holl  
Holzmühle 1**

**Rettenmaier & Söhne  
73494 Rosenberg Germany**



16

March 14, 2012

LUCOEX WP3 (Web)

nagra.

[LUCOEX]


32

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Grain size distribution bentonite granulate



17 March 14, 2012 LUCOEX WP 2 (Web)

nagra

## Emplacement with 1-Auger-System (EB); 2002



18 March 14, 2012 LUCOEX WP 2 (Web)

nagra

[LUCOEX]

33

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## Emplacement with 2-Auger-System (ESDRED)



2006




19

March 14, 2012

LUCOEX WP2 (Web)

nagra

## Emplacement with 5-Auger-System (LUCOEX)



2014

20

March 14, 2012

LUCOEX WP2 (Web)

nagra

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Block

LAVIOSA MPC  
Zone Portuaire  
62, Route du  
Hazay  
78520 Limay  
FRANCE  
Serge Resnikow

Bony S.A.  
St. Etienne (F)



nagra.

## Bentonite Block Production

2011



Alpha  
Ceramics  
Aachen (D)



22

March 14, 2012


LUCOEX WP2 (Web)

nagra.

[LUCOEX]

35

## FE/LUCOEX-Experiment, Time Frame



- Instrumentation will be realized in 3 phases
  - Phase 1: Instrumentation of host rock (far-field)
  - Phase 2: Instrumentation of host rock (near-field)
  - Phase 3: Instrumentation of buffer / canisters
- The duration of heating resp. monitoring depends on the "speed" of saturation and hence will last approx. 15 to 20 years

29

March 14, 2012

LUCOEX WPs (1942)

nagra.

### Acknowledgment:

- Experimental Partners:** ANDRA, CHEVRON, SKB, POSIVA
- Mont Terri Consortium:** P. Bossart, Ch. Nussbaum, D. Jäggi, Th. Theurillat, etc.
- Project Team:** P. Blümling\*, H.P. Weber, T. Vietor, P. Marschall, S. Köhler, T. Vogt, etc.
- Contractors:** Swisstopo, CTSM, GGT, Flotron, Schützeichel, Geotest, Solexperts, Soldata, etc.
- Modeling Teams:** UPC, Intera, Pöyry, GRS, LBNL, BGR



thank you for your attention



nagra.

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12





## WP3 - Full scale emplacement experiment (ALC Phase 3 experimentation)


### LUCOEX Progress meeting 2 Olkiluoto

© Andra AGENCE NATIONALE POUR LA GESTION DES DÉCHETS RADIOACTIFS



## Objectives of the Phase 3 HLW cell experiment

- » test the technical feasibility of a cell construction, including useful & head part and different equipments into the cell (end steel plate and shield steel plug),
- » verify the suitable working of the head insert to absorb the thermal dilation of the casing,
- » provide data on the casing behaviour under thermal loading,
- » verify the design of the cell head to limit thermal gradients on the drift wall,
- » study the THM behaviour of the interface between rock and casing and of the surrounding rock (not included in LUCOEX).



2

DES/HA/12-0028

© Andra AGENCE NATIONALE POUR LA GESTION DES DÉCHETS RADIOACTIFS

14-12 Mars 2012

## [LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12

## Preliminary test of the head part feasibility (1)

**Objective :** demonstrate the feasibility of driving in a metal cell-head insert over a length of 10 m with a reduced initial annular space

The test has been performed in the CAN drift from 14 to 16 June 2011.



The drilling machine ( $\phi_{excavation} = 791 \text{ mm}$ )



Characteristics of each sleeve section


material	Non alloy steel S235
Outside diameter	775 mm (annular space = 8 mm)
thickness	35 mm
Useful length	2 m

## Preliminary test of the head part feasibility (2)

The drilling has been stopped after 7,5 m (4 sleeve sections) due to the jamming of the insert in the rock





Thrust limit of the drilling bench




## Preliminary test of the head part feasibility (3)

Geometry of HAT1601 insert (3D scan performed 3 weeks after the excavation)



Incline of the cell = +0,63°, overall horizontal deviation < 10 cm

Impact of this preliminary test on the design of the cell that will be excavated in the Phase 3 of the "HLW cells" program :




5

ANDRA / APM / 12-0013 © Andra, SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 March 2012

## Overview of the experimental set-up for phase 3 of the "HLW cells" Program Unit



5

ANDRA / APM / 12-0013 © Andra, SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 March 2012

[LUCOEX]


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Definition of the thermal load

- » To be representative of the waste packages, a constant rated power has to be applied from the beginning of the heating
- » The thermal peak has to be reached in a reasonable time (< 1 or 2 years)



For comparison, the mean thermal power of HA0 waste packages at the moment of their storage (2025) will be approximately 100 W/m → thermal peak after 25 years


7

ANDRA/PM/12-0018 © Andra SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 Mars 2012

## Design of the heaters (performed by Aitemin)

5 heating elements of 3 m long each  
 $\varnothing_{ext} = 508 \text{ mm}$



Heater prototype




8

ANDRA/PM/12-0018 © Andra SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS


14-12 Mars 2012

## Design of the casing instrumentation (performed by Egis Géotechnique)



## Design of the casing instrumentation

Machining of an instrumented useful part sleeve section (n°2, 4, 6 and 9)  
Design before roll-bending and welding




## Design of the casing instrumentation Sensors technology


- Local strain measurements : strain gauges stuck on a metallic foil, itself welded on the sleeve



- Total pressure measurements



- RH measurements



- Temperature measurements : PT100

- Convergence measurements : classical potentiometric displacement sensor

- Annular space evolution : not defined yet


11

DRQ/HA/PH/12-0012 © Andra, SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS



14-12 March 2012

## Examples of similar measurement results

Within the framework of Phase 2 « HLW Cells » Program Unit, a 40 m long cell has been drilled in the CAN drift in October 2011. The sleeve has been equipped with several sensors to estimate the mechanical load of the rock. No thermal load has been applied.



Human intervention inside the casing to install the sensors (except strain gauges) and connect them to the data acquisition system



Instrumentation of sleeve section n°8

12


DRQ/HA/PH/12-0012 © Andra, SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 March 2012



## Examples of similar measurement results

RH evolution in the annular space




15

DRG/RA/11/2-0018 © Andra SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 March 2012

## Examples of similar measurement results

Evolution of external circumferential strain at 35 m from the drift



16

DRG/RA/11/2-0018 © Andra SERVICE NATIONAL POUR LA GESTION DES DECHETS RADIOACTIFS

14-12 March 2012

[LUCOEX]

43

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12




- » Design of the experimentation
  - Design of the heaters → end of march 2012,
  - Design of the sleeve instrumentation → end of march 2012,
- » Qualification phase
  - Qualification of the heaters → June 2012,
  - Thermo-mechanical qualification of the sleeve instrumentation : from April to July 2012 in Seyssins (France)
  - Qualification of the electromagnetic compatibility between heaters and sensors : May 2012 in Toledo (Spain)
- » Machining and instrumentation of the sleeve and insert elements : from July to September 2012
- » Excavation of the cell : October 2012
- » Finalisation of the instrumentation of the sleeve and insert : October/November 2012
- » Heaters installation : November/December 2012
  
- » Deliverables : Installation report in January 2013

# LucoeX Work Package 4, Multi Purpose Test

LUCOEX Project Progress Meeting 02

March 14<sup>th</sup> -15<sup>th</sup> , 2012

Magnus Kronberg



## Contents

- **MPT, short recap**
  - *Background*
  - *Objectives*
- **Status and plans**
  - *Established organisation*
    - *Steering documents*
  - *Status and plans*
    - *Instrumentation and preparation*
    - *Buffer and filling components*
    - *Machine development work*
- **Time schedule**





## Contents

- **MPT, short recap**
  - *Background*
  - *Objectives*
- **Status and plans**
  - *Established organisation*
    - *Steering documents*
  - *Status and plans*
    - *Instrumentation and preparation*
    - *Buffer and filling components*
    - *Machine development work*
- **Time schedule**




## KBS-3H key components in the design



The development and demonstration of the deposition machine was included in ESDRED



## KBS-3H reference design: DAWE (Drainage, Artificial Watering and air Evacuation)



Schematic illustration of DAWE, in the repository case the sections will be ~150 m long with multiple canisters and distance blocks.



## Multi Purpose Test, background

- Äspö HRL, KBS-3H test site at the -220 m level
  - Deposition drift DA1619A02, 95 m long
  - Deposition equipment is located at the site



[LUCOEX]


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Multi Purpose Test, objectives

- Test the system components in full scale and in combination with each other to obtain an initial verification of design implementation and component function
- This includes the ability to manufacture full scale components, carry out installation (according to DAWE) and monitor the initial system state of the MPT and its subsequent evolution




## Contents

- **MPT, short recap**
  - Background
  - Objectives
- **Status and plans**
  - Established organisation
    - Steering documents
  - Status and plans
    - Instrumentation and preparation
    - Buffer and filling components
    - Machine development work
- **Time schedule**



## Multi Purpose Test, established organisation



## Multi Purpose Test, steering documents


- KBS-3H Multi Purpose Test, LucoeX WP4, Work Plan  
*SKBdoc ID 1289289*
  - Sub Work Plan MPT Instrumentation and Preparation,  
*SKBdoc ID 1318412*
  - Sub Work Plan MPT Buffer and filling components  
*SKBdoc ID 1318470*
  - Sub Work Plan for the KBS-3H Machine development work  
*SKBdoc ID 1294077*
- *Documents and WP4 folders will be copied to the project place during March (April)*






## MPT, Instrumentation and Preparation, status

Preliminary inflow data MPT section



Scoping calculations indicate that the inflow is about the same as what the buffer can absorb. Given the large quantity of water which is artificially added into the system following the installation (according to DAWE) further wetting is not assessed as being beneficial and the test will be left to saturate naturally during the test period.

## An Instrumentation plan has been developed




[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## MPT, Instrumentation plan, detailed example



## MPT, Instrumentation and Preparation

### Status

- The Instrumentation Plan review and update process is currently being finalized and an updated cost assessment has been initiated.
- Tenders for manufacturing of the plug have been obtained and evaluated, the purchase is currently in its final stage.
- Contractor for the sawing of the plug and cable notches have been selected.

### Plans

- Production of drawings for the measurement system will start when the number of sensors and contractor have been decided, followed by purchasing of measurement system, sensors, data loggers, computers etc.
- Scanning and an updated geological mapping is being planned



## MPT, Buffer and filling components

- **Status**

- A Buffer Mould has been ordered from Herrströms Mekaniska, expected delivery is April 30, 2012.



- Bentonite (MX-80) has been ordered and delivered



## MPT, Buffer and filling components

- **Planned work**

- Acceptance test of the bentonite
- Compaction test to establish the correct process parameters for the specific material.
- Mixing of the bentonite with water to attain the required moisture content, prior to pressing of the blocks.
- A few test blocks will be cut and samples extracted to check the quality of the blocks.
- Machining of the blocks is planned to be carried out in Finland



## MPT, KBS-3H Machine development work

- **Status**

- Flaws in the software structure have been surveyed
- Bus loads, sensor interfaces and control interfaces have been examined.
- Software corrections programmed
- Wear in the sliding plate noted. Likely reason for the jamming problems noted when driving the palette underneath the Supercontainer.
- New cushions and new sensors systems will be mounted in the palette.



## MPT, KBS-3H Machine development work

- **Planned work**

- When the mechanical updates are ready the control system testing will continue (structural corrections and development of new control methods).
- Upon sufficiently stable control the machine performance will be evaluated in repetitive tests (Supercontainer and Distance block dummies followed by bentonite distance blocks).
- 2-week training possibility for Post-doc/student planned for autumn 2012, operating the deposition machine with the objective to identify difficulties generally avoided by the regular operator due to experience of specific situations



## MPT, KBS-3H Machine development work

- **Planned work**

- Transport of the Supercontainer dummy to ground surface will provide knowledge of the overall transportation process with SKBs new MPV(Multi Purpose Vehicle)
- Detailed planning of Supercontainer and Distance Block assembly with sensors will be initiated as soon as the instrumentation design is locked
- Detailed planning of MPT installation and control procedure will be initiated before summer.



## Contents

- **MPT, short recap**
  - *Background*
  - *Objectives*
- **Status and plans**
  - *Established organisation*
    - *Steering documents*
  - *Status and plans*
    - *Instrumentation and preparation*
    - *Buffer and filling components*
    - *Machine development work*
- **Time schedule**




## Multi Purpose Test, time schedule, delays

- Work with the deposition machine is delayed due to key recourses (control system expertise) required within a prioritized SKB project.
- There is an ongoing expansion of Äspö HRL and the blast cycle affects the KBS-3H test site from 14:00 most days throughout 2012.

*As a result installation will not be possible during 2012 but will rather be carried out in the beginning of 2013. The consequences for the KBS-3H and LucioeX project is currently being evaluated and will be addressed asap.*






## Multi Purpose Test, time schedule



[LUCOE X]










55




FP7-Fission  
**LUCOE X**  
 Large Underground Concept EXperiments  
 2011 - 2014  
 Project Progress Meeting  
 14 - 15.3.2012  
 EURAJOKI  
**Work Package 5, Progress and plans**

Keijo Haapala














---

## WP 5, GENERAL



- LUCOE X tasks:
  - 5.1. Detailed WP planning
  - 5.2. Demonstration of buffer components emplacement
  - 5.3. Quality assurance and problem handling
  - 5.4. Final reporting of WP5
  - 5.5. Integration
- Tasks 5.2 and 5.3 has divided in 3 LOTs:
  - LOT 1: Bentonite block emplacement and gap filling
  - LOT 2: Equipments for quality control
  - LOT 3: Problem handling equipment



14 March 2012

## WP 5, PROGRESS



- LOT1, Bentonite block emplacement and gap filling
  - Feasibility study ready in August 2011
  - Design phase from autumn 2011 to March 2012
  - Manufacturing of installation machine, steel construction
    - Invitation for tenders has sent at 12<sup>th</sup> February
    - Order until the end of April
    - Machine ready until October



POSIVA

14 March 2012



## WP 5, PROGRESS



- LOT2, Equipments for quality control
  - Feasibility study ready in November 2011
  - Design phase from November 2011 to May 2012
  - Manufacturing of equipments; from summer to autumn 2012



POSIVA

14 March 2012



[LUCOEX]

57

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## WP 5, PROGRESS



- LOT3, Problem handling equipments
  - Work will be started in June 2012
  - Currently we are waiting new ideas



POSIVA


14 March 2012



## LOT 1, STARTING POINT



- One vehicle with full bentonite set and lifter, "Full Set Combined Vehicle"
- Plain bentonite blocks brought to the tunnel



POSIVA

14 March 2012



[LUCOEX]

58

## LOT 1, EXAMINED VEHICLE CONCEPTS



- One logistic selection
  - Many blocks at the same time to the deposition hole or
  - blocks brought during the installation procedure
- Five different vehicle types examined further
  - Full Set Combined Vehicle = FSCV
  - Four different kind of "split vehicles"



POSIVA


14 March 2012



## LOT 1, CHOSEN CONCEPT



- Two vehicles, installation machine and transfer shuttle
- Transfer shuttle is travelling between driving tunnel and deposition hole bringing blocks for installation machine.



POSIVA

14 March 2012



[LUCOEX]

59

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12


## LOT 1, CHOSEN CONCEPT

- Dimensions of the blocks
  - Diameter 1,65 M
  - Height 0,5 M – 0,96 M
- Transportation of buffer blocks to ONKALO inside the container



## LOT 1, CHOSEN CONCEPT

- Installation machine



## LOT 1, CHOSEN CONCEPT







- Installation machine



■ POSIVA

14 March 2012

## BUFFER INSTALLATION SEQUENCE



■ POSIVA

14 March 2012



[LUCOEX]


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## LOT2 : 3D Coordinate System with a Laser Tracker



1. 3 reference points (equipped with prisms) to connect equipment's local coordinate system to tunnel's coordinate system.
2. Laser tracker to locate the reference point with accuracy of 0.1mm.
3. Xy Inclinator to level the frame within  $\pm 0.2$  degrees
4. 3 reference points (with prisms) to get the position of the gripper within accuracy of  $\pm 1$  mm
5. Precise xy inclinometer to level the gripper within accuracy of 0.01 degrees



## LUCOEX milestones



### LOT1:

MS 1 Feasibility studies ready  
MS 2 Design of method and related equipment ready  
MS 3 Indoor testing ready  
MS 4 Testing in Onkalo with concrete blocks ready  
MS 5 Testing in Onkalo with bentonite blocks ready  
MS 6 Installation report ready  
MS 7 Final report / LOTs 1-3 ready

30.08.2011 OK  
23.12.2011 Delayed, ready by mid march  
27.07.2012 Will be delayed  
21.12.2012  
20.05.2013  
26.09.2013  
25.03.2014

### LOT2:

MS 1 Feasibility studies ready  
MS 2 Design of method and related equipment ready  
MS 3 Indoor testing ready  
MS 4 Testing in Onkalo with concrete blocks ready  
MS 5 Testing in Onkalo with bentonite blocks ready  
MS 6 Quality assurance method report ready

16.11.2011 OK  
15.02.2011 Delayed, was waiting  
14.12.2012 Critical  
15.04.2013  
07.10.2013  
05.11.2013

### LOT3:

MS 1 Feasibility studies ready  
MS 2 Design of method and related equipment ready  
MS 3 Indoor testing ready  
MS 4 Testing in Onkalo ready  
MS 5 Problem handling report ready

03.10.2012  
04.12.2012  
07.10.2013  
17.01.2014  
25.02.2014



POSIVA

14 March 2012

[LUCOEX]

62

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12


# ONKALO URCF

## Status and investigations

Johanna Hansen/Paula Kosunen



## Achievements and plans



[LUCOEX]

63

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12


## ONKALO layout and technical information

### TECHNICAL INFORMATION

- Excavation volume  
365,000 m<sup>3</sup>
- Access tunnel
  - Length 5 km
  - Inclination 1:10
  - Size 5.5 x 6.3 m
- Total length of tunnels and shafts 9,5 km
- Shafts 3.5, 4.5 & 3,5 m


### TIME-TABLE

- Start summer at 2004
- Research depth at 2010
- excavation complete at 2011




## Aims and objectives of ONKALO

- Provide an opportunity for Posiva to learn and develop competences
  - Human performance and safety culture
  - Competences required for nuclear facility
  - Methods and means to construct and supervise related activities
- Contribute to the application for Construction License (CLA)
  - Assess that previous conclusions of the site and its properties hold good
  - Enable the acquisition of detailed characterisation information for design and performance assessment
  - Produce evidence that safety critical functions can be managed and controlled during construction
  - Provide assessment that excavation can be executed, managed and quality assured to a sufficient level
- Contribute to the application for Operation License (OLA)
  - Provide a possibility to test and demonstrate repository systems for their intended use (inc. separate licensing)
  - Make possible a full system test to assess "initial state" (prototype)
  - Make possible long-term tests and observations (if needed)



## Investigations at ONKALO



[LUCOEX]

65

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: **12/06/12**

## Investigations carried out in parallel with excavation




POSIVA

10/06/2012

7

## Demonstration tunnel 1 in -420 level ONKALO pilot hole



POSIVA

10/06/2012

8


[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12


## INVESTIGATIONS IN ONKALO AT DEPTH - 290...-437 M



## SURE

Sulphate reduction experiment: investigation plan for the 1<sup>st</sup> phase

- The aims of the experiment are:
  - to demonstrate microbial reduction of sulphate with ANME
  - to determine case-specific (i.e. variable concentrations) reduction rates
  - to determine renewal rates of energy sources for sulphate reduction
- Two drillholes will be drilled: one for the sulphate rich watertype and the other for methane rich watertype (ONK-PVA6)
- Investigations contain following stages:
  - 1) Drillings and baseline characterization of the investigation drillholes in 2009-2010
  - 2) Microbiological studies in SO<sub>4</sub> and CH<sub>4</sub> rich water types in 2010
  - 3) Influence of flow changes to sulphate reduction rate in 2011



POSIVA

10/06/2012

10

[LUCOEX]

67

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU


Date of issue of this report: 12/06/12



## POSE

### Posiva's Olkiluoto Spalling Experiment, phase 1

- Objectives:
  - To establish the *in situ* spalling strength of Olkiluoto migmatitic gneiss
  - To establish the state of *in situ* stress at the -345 m depth level
  - To act as a Prediction-Outcome (P-O) exercise
- The boring of the disposal holes is done in summer 2010
- The experimental work should be ready by the end of 2010



POSIVA


10/06/2012

11

## REPRO

### Rock Matrix Retention Properties

- Objectives:
  - to investigate rock matrix retention properties (porosity and diffusivity of rock matrix pores) under in situ conditions
  - to demonstrate that the assumptions made in the safety case are in line with the site evidence.
- Experiments are focused on the rock mass which presents conditions in the repository near field (ch. 4.140), because most of the retention along potential release paths takes place in the vicinity of the deposition holes.
- Three different experiment types are applied:
  - tracer experiments in the water phase,
  - diffusive gas transport in the rock matrix
  - electrical method for logging of the rock matrix pore structure.



POSIVA

10/06/2012

12

[LUCOEX]

68

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12

## HYDCO

Hydraulic characterization of the rock mass and geochemical characterization of poorly conductive fractures

- The primary objective is to investigate groundwater flow pattern in poorly conductive ( $T < 10^{-7} \text{ m}^2/\text{s}$ ) fractures in the rock mass representative to that to be surrounding deposition holes and tunnels.
- The goal is to investigate
  - the geometry, connectivity, geochemical properties, heterogeneity and transport properties in poorly conductive fractures ( $T < 10^{-7} \text{ m}^2/\text{s}$ ) (the hydraulic coupling of the transport, i.e., the transport resistance)
  - influences of open drillholes to connectivity
  - geochemical characterization of poorly conductive fractures
- Experimental work will be finished by the end of 2010




POSIVA

10/06/2012

13

## Underground construction related activities



POSIVA

10/06/2012

14


[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## The main structures in Olkiluoto




POSIVA

10/06/2012

15

## Construction cycle for disposal facility



POSIVA

10/06/2012

16

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Reinforcement



II POSIVA

10/06/2012

17

## Grouting with silica in D2



II POSIVA

10/06/2012

18

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12

## Grouting of personnel and ventilation shafts ongoing



II POSIVA

10/06/2012

19

## Demonstration tunnel



II POSIVA

10/06/2012

20

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## Making tunnel floor even by mechanical method



POSIVA

10/06/2012

21

## Toward the EBS demonstrations



10/06/2012

22

[LUCOEX]



(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## Steps for development and design of KBS-3 system and considered in testing and demonstration at ONKALO



POSIVA

10/06/2012

23



[LUCOEX]


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU


Date of issue of this report: 12/06/12

## Buffer bentonite demonstration test

- Objectives:
  - develop instrumentation of a test setup
  - test alternative buffer design
- Location:
  - Demonstration niche TU1 (tc1470)




## Future: preparing for prototype at ONKALO



**4-5 canisters will be emplaced in a new tunnel to be excavated at ONKALO and will be sealed and plugged for monitoring**

which includes plug too




## Prototype at ONKALO –preliminary plans

- Implementation at -420 m, "demonstration area"
- A new tunnel will be excavated
  - Investigation, design and excavation shall be made based on "final" instructions and method descriptions
- More detailed plan and cost estimation during 2012
  - In conjunction of YJH 2012 -programme
- Tests on equipment in current demonstration tunnels at ONKALO
  - Acquisition of knowledge and experiences for elimination of deficiencies and uncertainties
  - Tunnels will be used also at later date as a place for equipment testing and validation

## RSC methodology

Paula Kosunen



## RSC


### The Rock Suitability Criteria (RSC) programme 2007-2009

- Evaluation of the natural properties of the host rock for the purpose of locating suitable rock volumes for the repository -> avoidance of such features of the host rock that might endanger the proper functioning of the engineered barrier system (canister – buffer – backfill) or the function of the host rock as a natural barrier
- Definition of the target properties of the host rock, related to chemical composition of the groundwater, groundwater flow, groundwater transport properties and thermomechanical stability.
- Development and testing of the criteria -> tentative criteria by 2009
- Posiva Working Report 2009-29


### The RSC-process ("Rock Suitability Classification") 2010 ->

- Testing and evaluation of the rock suitability criteria, criteria update
- Application of the criteria -> RSC implementation process
- Integration of RSC into the repository design and construction
- RSC demonstration

## The scales of Rock Suitability Classification



## The basic principle of host rock suitability assessment



[LUCOEX]


(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU


Date of issue of this report: 12/06/12



## Layout determining features of Olkiluoto




## 9000tU layout





## RSC Demonstration



## Preliminary RSC suitability assessment


- June 2010: rough, preliminary evaluation of the rock suitability in the demonstration area to estimate the needed length for the demonstration tunnels
- based on the preliminary RSC-I criteria (WR2009-29, Hellä et al.)

Geological model of the Olkiluoto site v.2.0:

6 brittle deformation zones (BFZ), no LDFs.

No hydrological zones

=> 2 demonstration tunnels, length 85 m



## Demo-area detailed-scale model vs.1

September 2010, after investigations in the ONKALO access tunnel and in part of the demo-area central tunnel.




POSIVA

10/06/2012

38

## Demo-area detailed-scale model vs.2

Model update in November 2010, after drilling of and investigations in pilot holes ONK-PH16 and ONK-PH17.



POSIVA

10/06/2012

39

[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02


Dissemination level PU

Date of issue of this report: 12/06/12


## RSC suitability assessment

• End of December 2010, based on updated RSC-criteria, including a criterion for maximum fracture-specific inflow; effect of the large fractures estimated also by using the FPI-criterion suggested by Munier (2010)


=> Decision on tunnel excavation: DT1 shortened to 52 m, DT2 to be made respectively longer




## Demo-area detailed-scale model vs.3



## RSC suitability assessment (DT 1)



## Demo-area detailed-scale model vs.4




[LUCOEX]

(D1.8) – Minutes of Project Progress Meeting – PPM02

Dissemination level PU

Date of issue of this report: 12/06/12



## Expansion of the detailed scale model

- plans to
  - expand the DSM to cover the technical facilities in ONKALO and, eventually, the first deposition panel
  - include lithology and ductile deformation

